

# Leonard and Meadowood Parks Improvement Construction Update

**WEEK ENDING:** March 8, 2010

**CONTRACTOR:** Flaughner, Inc

**INSPECTION TEAM:** American Structurepoint

---

## Notes on Daily Work for week of March 7, 2010

Weather has improved and construction moves back into gear at both sites---  
can Spring be far off???

### Key milestones and accomplishments:

- In Meadowood Park:
  - Steel erection for the new shelter has been completed
  - Siding installation has been completed on Shelter 2
  - Roof panel installation has begun on the new shelter
  - The flagpole has been installed
  - Placement of concrete sidewalks has been completed with the exception of access points
  - Installation of playground equipment has been completed with the exception of the climbing rock
  
- In Leonard Park:
  - Concrete work has resumed
  - Concrete work for the amphitheater has begun
  - Continued installation of playground equipment

### Projected Work Forecast for week ending March 14, 2010

- In Meadowood Park
  - Continued installation of roofing panels on new shelter
  
- Leonard Park
  - Placement of concrete sidewalk will continue
  - Installation of playground equipment will continue
  - Continued concrete work at amphitheater site

*\*\*\*Construction often causes traffic and access problems—and this project is no different. We have made every effort to keep residents up to date and informed on when we will be in the area. If you have questions, concerns or want more information, please call 246-4100.*