

Gerrard – Allison Construction Update

WEEK ENDING: March 14, 2010

CONTRACTOR: Eagle Valley Inc

PROJECT COMPLETION: 37% (Based on invoicing presented to date)

NOTICE TO PROCEED: December 4, 2009

SUBSTANTIAL COMPLETION: September 17, 2010

FINAL COMPLETION: October 10, 2010

INSPECTION TEAM: American Structurepoint

Things continue to move along very nicely on this amazing project... The underground detention tank is complete, as is the installation of the best management practice (BMP) treatment facility. The continued focus is on installation of the storm grates, inlets, and PIPE throughout the North Project Area, and continued potholing and utility line placement review in the South Project Area!

Key milestones and accomplishments:

- Eagle Valley has completed utility exploration by potholing in the North and South Project areas
- Eagle Valley has completed the storm water treatment system and tied the pipe into the existing sewer.
- Completed storm sewer construction on 20th Street, Allison Avenue, Winton Avenue, Fisher Avenue, Auburn Street and Gerrard Avenue
- AT&T relocation is complete and storm sewer at 20th and 21st and Lynhurst in progress.
- Completed tie-in to existing system at 16th and Main.
- Seeded the grass parking area at 20th and Georgetown
- Installation of storm sewer on 16th west of Main is underway

Projected Work Forecast for week ending March 21, 2010

- Complete storm sewer construction in North Project Area
- Continue storm sewer along 16th Street

****Construction often causes traffic and access problems—and this project is no different. We have made every effort to keep residents up to date and informed on when we will be in their area. If you have questions, concerns or want more information, please call 246-4100.*